

Operations Projects for Opening (Feb. 22 & 23, 2008)  
**As of 2/17/08**

**Friday – Feb 15**

All Florida Tree and Landscape completes stump cutting (with chain saws) and removes any/all equipment. (Paint and materials prepared and collected)  
Carousel floor begins to be removed (Work completed)  
Post and rope project begins (Post driller rented)  
Paint is mixed for the mini train (completed)  
Entry Gatehouse delivery (tentative)  
Restroom cleaning and stocking (Completed)  
Get supplies for operations (willets – Tuesday))  
Concession stand doors completed (Oiled only)

**Saturday – Feb 16**

All Florida Tree and Landscape completes stump cutting (with chain saws) and removes any/all equipment. (Work completed – equipment needs removal)  
Historical Tour (Black History Month) (Tours completed)  
Alko Printing installs parking lot light pole banners (until sundown) (Work has started)  
Alko Printing delivers and prepares signs (Mini Train; Natural Area Restoration) (Work completed)  
ColorAll begins preparation and sanding of the mini train (Work has started)  
Kids play area surface is installed (work is continuing)  
City of Miami places sand on rear areas of park (Work is continuing)  
City staff starts on mulch mounds  
Post and rope project continues (Historic core completed)

**Sunday – Feb 17**

Carpet cleaning inside the Administrative Office (Completed).  
ColorAll continues preparation, sanding and painting of the mini train (Monday)  
Kids play area surface is installed (Work is continuing)  
Post and rope project continues (Monday)  
Pressure cleaning of pavilions and Admin office begin (Tuesday)  
City staff continues work on mulch mounds  
Park signage installation begins

**Monday – Feb 18**

ColorAll continues painting of the mini train (Work is continuing)  
Kids play area surface is installed (Work is continuing)  
Post and rope project continues (Work is continuing)  
Park signage installation continues

## **Tuesday – Feb 19**

Get supplies for operations (willets)  
Post installation of Museum display project is completed  
ColorAll continues painting of the mini train  
Kids play area surface is installed  
Post and rope project continues  
Pressure cleaning projects continue  
City staff starts final edging, cutting, trimming, etc.  
City staff continues work on mulch mounds  
Restroom repairs complete.  
Start construction of park signage begin installation  
Picnic table distribution continues  
Picnic grills installation continues

## **Wednesday – Feb 20**

ColorAll continues painting of the mini train  
Kids play area surface is installed  
Pressure cleaning projects completed  
City staff works on mulch mounds  
City removes debris and clippings mounds  
City staff starts final edging, cutting, trimming, etc.  
City staff beach clean up  
Continue construction of park signage continue installation

## **Thursday – Feb 21**

ColorAll continues/completes painting of the mini train  
Kids play area surface is installed/completed  
City staff works on mulch mounds  
City staff completes final edging, cutting, trimming, etc.  
City Staff garbage pick up & walk way sweeping and blowing  
City staff beach clean up

## **Friday – Feb 22**

ColorAll continues/completes painting of the mini train (tentative)  
Kids play area surface is installed/completed (tentative)  
City Staff garbage pick up & walk way sweeping and blowing  
Press Conference & Ribbon Cutting  
Move mini train into position (tentative)

**Saturday – Feb 23**

Move mini train into position  
Grand Opening & Concert

**Sunday – Feb 24**

Picnic Day & Clean up

**Monday – Feb 25**

Clean up