





PROJECT NAME: Re-paint Historic Buildings

SCOPE OF WORK: Repainting of the historic buildings on HVKBP - Concession Stand, Carousel Building, Bath House, North Restroom, Historic Picnic Pavilion, 2 North Pavilions.

DELIVERY METHOD:

BID

IN PROGRESS OR AFTER PHOTO



LOCATION: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$12,000 est. Actual \$14,000

CONSTRUCTION UPDATE:

Project 100% complete 2/08.







PROJECT NAME: Water Fountain Installation

SCOPE OF WORK: Public water fountains are needed on the beach park – installation of 2-4 additional drinking fountains.

DELIVERY METHOD:

DESIGN BUILD, VKBPT

IN PROGRESS OR AFTER PHOTO

No Photo – Project Modification for 2009

<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$15,000 est. Actual - \$0

CONSTRUCTION UPDATE:

 Project 0% completed; continued and modified for completion 1/09 CIP. Portable water stations will supplement the existing water fountains.



d 🎉

BEFORE PHOTO



PROJECT NAME: Shower Installation

SCOPE OF WORK: Public outdoor showers are needed in the public swimming areas on HVKBP.

DELIVERY METHOD:

DESIGN BUILD

IN PROGRESS OR AFTER PHOTO



LOCATION: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$15,000 est. Actual - \$725

CONSTRUCTION UPDATE:

• Project 50% completed; one outdoor shower installed at bath house. Project is continued to 2009 CIP plan, modified for completion 1/09.





PROJECT NAME: Swimming Area Identification

SCOPE OF WORK: The public swimming areas on HVKBP need to be clearly identified - roped off with floating devices, safety signage, etc.

DELIVERY METHOD:

BID, DESIGN BUILD.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$10,000 est.

Actual - \$6,300

CONSTRUCTION UPDATE:

• Project 50% complete. Safety signage is in place on shoreline to legal dept. specs. Buoy line City ordinance passed 6/12/08; application process is underway; buoys to be purchased 11/08; application and installation projected for 3/09.





PROJECT NAME: Post & Rope Barriers

SCOPE OF WORK: 350 4"x4"x24" post stakes and approx. 2000 ft. of rope along coastal dune areas.

DELIVERY METHOD:

DESIGN BUILD, VKBPT.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$15,000 est. Actual - \$0

CONSTRUCTION UPDATE:

• Project 100% complete using other resources; 2/08.



d 🐉

BEFORE PHOTO



PROJECT NAME: Environmental resource Permit (ERP)

SCOPE OF WORK: The development of a conceptual Environmental Resource Permit for HVKBP future construction throughout the property.

DELIVERY METHOD:

JOC, BID, ETC.

IN PROGRESS OR AFTER PHOTO

No Photo – Project continued to 2009

<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$30,000 est. Actual - \$0

CONSTRUCTION UPDATE:

Project 0% completed; surveys and permitting made be moved to museum construction budget; project continued to 2009 CIP.





No Photo – Grills were nonexistent

PROJECT NAME: BBQ Grills

SCOPE OF WORK: Purchase and install

44 barbeque grills.

DELIVERY METHOD:

BID.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$7,000 est.

Actual - \$9,240

CONSTRUCTION UPDATE:

•Project 100% complete 2/08.





No Photo – Tables were nonexistent

PROJECT NAME: Picnic tables

SCOPE OF WORK: Purchase and delivery of 88 wood and steel picnic tables (8 handicapped accessible).

DELIVERY METHOD:

BID.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$20,397 est. Actual - \$30,020

CONSTRUCTION UPDATE:

Project 100% complete 2/08.







PROJECT NAME: Life Guard Stands

SCOPE OF WORK: Construction and recreation of 8 historic life guard stands at historic Virginia Key Beach Park (outdoor exhibits)

DELIVERY METHOD:

BID.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$15,000 est.

Actual - \$0

CONSTRUCTION UPDATE:

• Project 0% complete. Project is delayed until swimming area is complete. They are intended as exhibits only; functional life guard stands will be purchased using other funds anticipated 4/09.





No Photo - Project Removed

PROJECT NAME: Water Service Supply Plan and Installation

SCOPE OF WORK: Planning and development of a comprehensive water service supply network for HVKBP. Permitting and installation of the water service supply network for HVKBP.

DELIVERY METHOD:

DESIGN BUILD.

IN PROGRESS OR AFTER PHOTO

No Photo – Project Removed

<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$191,000 est. Actual - \$0

CONSTRUCTION UPDATE:

• Project 0% complete. Project has been delayed and removed from 2009 CIP. Other capital improvement priorities have taken the lead.







PROJECT NAME: Front gate guard house control

SCOPE OF WORK: A structure, modular building, portable building - placed at the entrance of HVKBP for information exchange, entry fee collection, etc.

DELIVERY METHOD:

BID.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$10,000 est. Actual - \$3,877

CONSTRUCTION UPDATE:

• Project 100% complete 2/08.







PROJECT NAME: Picnic Pavilion Awnings

SCOPE OF WORK: Awning structures for two existing historic picnic pavilions. High wind resistant pavilion coverings.

DELIVERY METHOD:

BID.

IN PROGRESS OR AFTER PHOTO

No Photo – Project continued to 2009

<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$70,000 est. Actual - \$14,000

CONSTRUCTION UPDATE:

• Project 50% complete. Vendor has completed pouring foundations, above ground coverings under construction, anticipated completion 11/08.







PROJECT NAME: Lighting Protection

SCOPE OF WORK: Installation of lightning rod devices on the Carousel Building, Concession Stand Building and Admin. Office.

DELIVERY METHOD:

BID.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$7,550
Actual - \$1,510

CONSTRUCTION UPDATE:

 Project 100% complete. Project was modified; only carousel required lighting rod, other two buildings are properly grounded.



ı 🐉

BEFORE PHOTO



PROJECT NAME: Additional Parking Lot improvements.

SCOPE OF WORK: Additional asphalt paving to create u-turn area for entry way circulation Road.

DELIVERY METHOD:

JOC.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$11,258 est. Actual - \$15,158

CONSTRUCTION UPDATE:

• Project 100% complete.





PROJECT NAME: Awnings for Administrative office.

SCOPE OF WORK: 12x12 awning for front entry doors.

DELIVERY METHOD:

BID.

IN PROGRESS OR AFTER PHOTO




LOCATION: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$2,500 est. Actual - \$0

CONSTRUCTION UPDATE:

• Project 0% complete. Project has been delayed; not continued in 2009 CIP.





PROJECT NAME: Mini Train tunnel Doors

SCOPE OF WORK: Purchase and installation of two (2) steel roll down doors for the mini train tunnel entrances; project scope was modified to include historic re-creations of original doors.

DELIVERY METHOD:

BID.

IN PROGRESS OR AFTER PHOTO



LOCATION: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$10,000 est. Actual - \$0

CONSTRUCTION UPDATE:

• Project is 25% complete. Bid process complete, vendor selected, custom fabrication will begin 11/08.





PROJECT NAME: Mini Train Rail Installation

SCOPE OF WORK: Permitting, purchase and installation of approx. 2700 feet of 16 gauge steel rail on predetermined railroad line, crossings, signals, switches, etc.

DELIVERY METHOD:

BID, DESIGN BUILD.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$220,000 est. Actual \$206,022.46

CONSTRUCTION UPDATE:

Project 100% complete 6/08.



od 🐉

BEFORE PHOTO



PROJECT NAME: Mini Train Painting

SCOPE OF WORK: The mini train would be painted in the color scheme of the Florida East Coast (FEC) Railroad. Train title/name and the VKBPT logo would appear.

DELIVERY METHOD:

BID.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$16,500 est. Actual - \$18,956.70


CONSTRUCTION UPDATE:

• Project 100% complete. 2/08



d 🐉

BEFORE PHOTO



PROJECT NAME: Mini Train Platform Restoration & Awning

SCOPE OF WORK: The mini train passenger loading platform will require an assessment of the structure, design for station awning, electrical, drinking fountain/water supply restoration, train attendant and ticket taking booth, passenger seating, ADA access.

DELIVERY METHOD:

BID.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$60,000 est. Actual - \$0

CONSTRUCTION UPDATE:

• Project 25% complete. Second RFP advertisement closes 10/22; permitting, design, fabrication and installation anticipated completion 3/09.





PROJECT NAME: Park Maintenance Facility

SCOPE OF WORK: A "turn key" planning, design, permitting and construction of a park maintenance facility to be located on HVKBP - office area 500 sq. ft. - storage area approx. 640 sq. ft.

DELIVERY METHOD:

JOC, BID, DESIGN BUILD, ETC.

IN PROGRESS OR AFTER PHOTO



LOCATION: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$43,000 est. Actual - \$0

CONSTRUCTION UPDATE:

• Project 0% complete. Project modified and removed from 2009 CIP. Maintenance and staff area developed with other resources.







PROJECT NAME: Children's Play Area

SCOPE OF WORK: Boundless Playground Children's play area - full ADA accessibility.

DELIVERY METHOD:

JOC, BID, DESIGN BUILD, ETC.

IN PROGRESS OR AFTER PHOTO



<u>LOCATION</u>: Historic Virginia Key Beach Park, 4020 Virginia Beach Drive, Miami, FL 33149

CONSTRUCTION COST: \$75,000 est. Actual - \$0

CONSTRUCTION UPDATE:

• Project 0% complete. Project completed with other resources.