

VKBP Infrastructure Projects

				2005			2006											
	<i>Project</i>	<i>Costs</i>	<i>Funding</i>	<i>Oct</i>	<i>Nov</i>	<i>Dec</i>	<i>Jan</i>	<i>Feb</i>	<i>Mar</i>	<i>Apr</i>	<i>May</i>	<i>June</i>	<i>July</i>	<i>Aug</i>	<i>Sept</i>	<i>Oct</i>	<i>Nov</i>	<i>Dec</i>
VK1	Parking Lot - VKBP - C.W. Construction, Inc.	2751	HD															
VK1.1	Planning & Design	0	n/a															
VK1.2	Contractor Selection	0	n/a															
VK1.3	Construction	2341	HD			292	292	292	292	292	292	292	292					
VK1.4	Construction Contingency 15%	410	HD			51	51	51	51	51	51	51	51					
VK1.5	Administration	0				0	0	0	0	0	0	0	0					
VK1.6	Construction Manager		HD															
VK1.7	Quality Assurance Consultant		HD															
VK1.8	Cost Analysis Consultant		HD															
	Total	2751	HD			343	343	343	343	343	343	343	343					
VK4	Electrical Master Plan - IMDC, Inc.	277	HD/GOB															
VK4.1	Contractor Selection RFP (Advertising)	0	GOB															
VK4.2	Planning & Design	23	HD			23												
VK4.3	Construction	200	GOB			0	18	18	18	18	18	18	18	18	18	18	20	
VK4.4	Construction Contingency 15%	33	GOB			0	3	3	3	3	3	3	3	3	3	3	3	
VK4.5	Administration	3				3	0	0	0	0	0	0	0	0	0	0	0	
VK4.6	Construction Manager	12	GOB			2	2	0	0	2	0	0	2	0	2	0	2	
VK4.7	Quality Assurance Consultant	3	GOB			2	0	0	0	0	0	0	0	0	0	0	1	
VK4.8	Cost Analysis Consultant	3	GOB			2	0	0	0	0	0	0	0	0	0	0	1	
	Total	277	HD/GOB			32	23	21	21	23	21	21	23	21	23	21	27	
VK18	Water Supply Plan	130	GOB															
VK18.1	Contractor Selection RFP (Advertising)	1	GOB				1	0										
VK18.2	Planning & Design	10	GOB				0	5	5									
VK18.3	Construction	96	GOB				0	0	0	17	17	17	17	17	17			
VK18.4	Construction Contingency 15%	12	GOB				0	0	0	2	2	2	2	2	2			
VK18.5	Administration	0					0	0	0	0	0	0	0	0	0			
VK18.6	Construction Manager	7	GOB				2	0	2	0	0	1	0	0	2			
VK18.7	Quality Assurance Consultant	2	GOB				1	0	0	0	0	0	0	0	1			
VK18.8	Cost Analysis Consultant	2	GOB				1	0	0	0	0	0	0	0	1			
	Total	130	GOB				5	5	7	19	19	20	19	19	23			

VKBP Grounds Projects

	Project	Costs	Funding	2005			2006											
				Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
VK5	Tree & Brush Clearing - City of Miami Plan	224	GOB															
VK5.1	Planning & Design	20	GOB				0	10	5	5								
VK5.2	Contractor Selection RFP (Advertising)	1	GOB				1	0	0	0								
VK5.3	Construction	164	GOB				0	0	0	0	41	41	41	41				
VK5.4	Construction Contingency 15%	24	GOB				0	0	0	0	6	6	6	6				
VK5.5	Administration	0					0	0	0	0	0	0	0	0				
VK5.6	Construction Manager	11	GOB				3	0	3	0	3	0	0	2				
VK5.7	Quality Assurance Consultant	2	GOB				1	0	0	0	0	0	0	1				
VK5.8	Cost Analysis Consultant	2	GOB				1	0	0	0	0	0	0	1				
	Total	224	GOB				6	10	8	5	50	47	47	51				
VK6	Buoy Line Off-Shore VKBP - Challenger Enterprise	24	HD															
VK6.1	Planning & Design	0	n/a															
VK6.2	Contractor Selection	0	n/a															
VK6.3	Prepare & Pass Ordinance	0	n/a															
VK6.4	Installation & Inspection	24	HD				12	12										
VK6.5	Administration	0					0	0										
VK6.6	Construction Manager	0	HD				0	0										
VK6.7	Quality Assurance Consultant	0	HD				0	0										
VK6.8	Cost Analysis Consultant	0	HD				0	0										
	Total	24	HD				12	12										
VK9	Mini Train and Track Purchase & Installation	230	GOB															
VK9.1	Consultant Selection & Retension	20	GOB				2	2	2	1	1	1	1	1	1	1	1	1
VK9.2	Planning & Design	0	n/a				0	0	0	0								
VK9.3	Contractor Selection RFP (Advertising)	1	GOB				0	0	0	0	1	0						
VK9.4	Locate Train and Track & Inspection	2	GOB				0	0	0	0	0	0	1	1				
VK9.5	Purchase Train and Track, Transport & Installation	186	GOB				0	0	0	0	0	0	0	0	186			
VK9.6	Train and Track Storage	10	GOB				0	0	0	0	0	0	0	0	5	5		
VK9.7	Inspection by Consultant	0	n/a				0	0	0	0	0	0	0	0	0	0	0	0
VK9.8	Administration	0					0	0	0	0	0	0	0	0	0	0	0	0
VK9.9	Construction Manager	11	GOB				0	0	0	0	0	0	0	0	5	4	0	0
VK9.10	Quality Assurance Consultant	0	GOB				0	0	0	0	0	0	0	0	0	0	0	0
VK9.11	Cost Analysis Consultant	0	GOB				0	0	0	0	0	0	0	0	0	0	0	0
	Total	230	GOB				2	2	2	1	2	1	2	2	197	10	1	1

Additional Projects:

Walkways throughout the park

Showers, water fountains

Re-paving

Lake Restoration

Landscaping near park office, entry road, pump station, etc.