

Virginia Key Beach Park Trust Construction Schedule

		2005								2006												2007	2008	2009
	<i>Project</i>	<i>June</i>	<i>July</i>	<i>Aug</i>	<i>Sept</i>	<i>Oct</i>	<i>Nov</i>	<i>Dec</i>	<i>Jan</i>	<i>Feb</i>	<i>Mar</i>	<i>Apr</i>	<i>May</i>	<i>June</i>	<i>July</i>	<i>Aug</i>	<i>Sept</i>	<i>Oct</i>	<i>Nov</i>	<i>Dec</i>				
VK13	Shoreline Promenade																							
VK13.1	Contractor Selection RFP (Advertising)	█	█	█																				
VK13.2	Planning & Design			█	█																			
VK13.3	Construction						█	█	█	█	█													
VK14	Storage & Maintenance Facility																							
VK14.1	Contractor Selection RFP (Advertising)	█	█	█																				
VK14.2	Planning & Design - Site Selection			█	█																			
VK14.3	Construction					█	█	█																
VK15	Pavilions (picnic pavilions/shelters)																							
VK15.1	Contractor Selection RFP (Advertising)	█	█	█																				
VK15.2	Planning & Design			█	█																			
VK15.3	Construction															█	█							
VK16	Life Guard Stands																							
VK16.1	Planning & Design	█	█	█																				
VK16.2	Construction															█	█							
VK17	Sand Removal, spreading and Grading																							
VK17.1	Contractor Selection RFP (Advertising)	█	█	█																				
VK17.2	Planning & Design			█	█																			
VK17.3	Construction						█	█	█	█	█	█												
VK18	Water Supply Plan																							
VK18.1	Contractor Selection RFP (Advertising)	█	█	█																				
VK18.2	Planning & Design			█	█																			
VK18.3	Construction					█	█	█	█	█	█													
VK19	Landscape Architect																							
VK19.1	Contractor Selection RFP (Advertising)	█	█	█																				
VK19.2	Planning & Design			█	█																			
VK19.3	Construction					█	█	█	█	█	█	█	█	█	█	█	█							
VK20	Entry Way Road Design																							
VK20.1	Contractor Selection RFP (Advertising)	█	█	█																				
VK20.2	Planning & Design			█	█																			
VK20.3	Construction					█	█	█	█	█	█	█	█	█	█	█	█							

Virginia Key Beach Park Trust Construction Schedule

		2005							2006												2007	2008	2009	
<i>Project</i>		<i>June</i>	<i>July</i>	<i>Aug</i>	<i>Sept</i>	<i>Oct</i>	<i>Nov</i>	<i>Dec</i>	<i>Jan</i>	<i>Feb</i>	<i>Mar</i>	<i>Apr</i>	<i>May</i>	<i>June</i>	<i>July</i>	<i>Aug</i>	<i>Sept</i>	<i>Oct</i>	<i>Nov</i>	<i>Dec</i>				
VK21	Quality Assurance Consultant																							
VK21.1	Contractor Selection RFP (Advertising)	█	█	█																				
VK21.2	Planning & Design (Scope & Duration of Work)				█	█	█																	
VK21.3	Contract Start & Duration							█	█	█	█	█	█	█	█	█	█	█	█					
VK22	Construction Manager																							
VK22.1	Contractor Selection RFP (Advertising)	█	█	█																				
VK22.2	Planning & Design (Scope & Duration of Work)				█	█	█																	
VK22.3	Contract Start & Duration							█	█	█	█	█	█	█	█	█	█	█	█					
VK23	Cost Analysis Consultant																							
VK23.1	Contractor Selection RFP (Advertising)	█	█	█																				
VK23.2	Planning & Design (Scope & Duration of Work)				█	█	█																	
VK23.3	Contract Start & Duration							█	█	█	█	█	█	█	█	█	█	█	█					
VK24	Food Vendor - (Concession Stand)																							
VK24.1	Contractor Selection RFP (Advertising)	█	█	█																				
VK24.2	Planning & Design (Scope & Duration of Work)				█	█	█																	
VK24.3	Vendor Set Up & Preparation							█	█	█	█	█	█	█	█	█	█	█	█					
VK24.4	Contract Start & Duration																		█	█	█			